



संख्या :
No.
प्रश्नक
From
सेवा में,
To,

दिल्ली विकास प्राधिकरण

DELHI DEVELOPMENT AUTHORITY

Annexure - D3 22

दिनांक 15-10 - 19.99
Date.....

F 1(1) 99-2 RPD 2/1169

15-10-99

TO WHOMSOEVER IT MAY CONCERN

This is to certify that M/S Narain Das R. Israni, 516, Asian Games Village Complex, New Delhi- 110049 were awarded the work of C/O 520 (770) MIG Houses in Block C and D Sector-18, Rohini (Balance work) on turnkey basis which is completed. Details of the work are as under:-

1.	Name of work	C/O 520 (770) MIG houses in block C & D Sector-18, Rohini (Balance work)
2.	Agreement No.	16/97-98/RPD-2/DDA
3.	Total value of work done	18,42,61,314/-
4.	Date of start	27.09.97
5.	Time allowed	18 months
6.	Stipulated date of completion	26.03.99
7.	Actual date of completion	18.09.99
8.	Amount of compensation Levied for delayed completion If any	Extension granted by Competent Authority without levy of compensation
9.	Performance report	
	a) Quality of work	Good
	b) Resourcefulness	Good

The work was found by and large satisfactory and the contractor is financially and technically sound to handle works of this magnitude.

The delay in completion cannot be attributed to contractor in view of the fact that the stipulated material could not be supplied to the contractor by the department in time.

Executive Engineer
RPD-2, DDA
New Delhi

